EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC Drain at Ayyappa Swamy Temple in ward no: 07.
2	Amount of Work Portion	787386.58
3	Estimated Cost	7.50 Lakhs
4	Name of contractor	Somba Selva
5	Agreement No.	96/14-15
6	No. and date under which work order issued	96/05-09-2014
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	06-11-2014
9	Date of receipt of application in the sub division office	06-11-2014
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	171 Days.
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Work is delayed due to Bandh
22	Remarks of the EE with the daily rate of penalty proposed	Work at the work spot. No penalty is proposed

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer